

Herricks UFSD

August 2022 Bond Update Report



PARK EAST CONSTRUCTION

Prepared by Brandon Weisberg



Table of Contents

- ▶ **Section I - Work Progress through August 2022**
- ▶ **Section II - Planned work for September 2022**
- ▶ **Section III - Progress Photos**



Work Progress Through August 2022

Herricks HS Auditorium Renovation

- ▶ Mobilized all trades onsite following bonds and insurance approvals
- ▶ Completed safe-offs and electrical disconnects and demolition
- ▶ Completed selective demolition of existing hallway paneling, stage, sound booth
- ▶ Completed asbestos abatement for localized areas of ceiling and floor tile
- ▶ Framing of curved hallway wall and ceiling system
- ▶ Electrical “rough-ins” of curved hallway wall
- ▶ Sheetrock laminating of curved hallway wall and ceilings to prepare for the safe return of staff and students - All work shifted to night shifts



Work Progress Through August 2022

Herricks HS Generator Upgrades

- ▶ Removed and disposed of the existing generator
- ▶ Excavation, forming, and pouring of new exterior located generator concrete pad, conduits, and fence posts
- ▶ Installation of distribution equipment to handle the specific re-feeding of critical equipment throughout
- ▶ Installation of new natural gas line to generator location. Test of the same approved by the utility
- ▶ Asphalt paving around the generator pad (8/26/22)

Districtwide Masonry Improvements

- ▶ Commenced the masonry improvements project at (3) of the (5) buildings (HS, MS, Searingtown ES)
- ▶ 2 crews per building, 1 crew grinding out old mortar and 1 crew installing new mortar throughout the exterior facades of the buildings
- ▶ HS is approximately 80% completed to date, MS is 50% completed, and Searingtown is about 30% completed to date



Work Projected for September 2022

Herricks HS Auditorium Renovation

- ▶ Switch to night shift work inside the auditorium itself
- ▶ Control booth slab and wall construction as well as electrical rough-ins
- ▶ Rear elevation wall construction and electrical work
- ▶ Commence the framing construction of the new stage front area

Herricks HS Generator Upgrades

- ▶ Switch to night shift quiet work of pulling wire feeds in the boiler room area to new switching and distribution equipment
- ▶ Await arrival of Generator (shipping 3/1/23)

DW Masonry Improvements

- ▶ Complete masonry improvement work at the HS, MS, and Searingtown
- ▶ Commence masonry work at Center and Denton Ave



Herricks Public Schools Construction Update Section III



Curved Auditorium Demolition, Framing, and Sheetrocking



Herricks Public Schools Construction Update Section III



Generator Distribution Panels and Concrete Pad/Gas Line and Conduit



Herricks Public Schools Construction Update Section III



Masonry Repointing at HHS And HMS